

# SMR Mfg. and Fabrication plus, Establishing Modular In-Chamber Electron Beam Welding Capability in the USA

David W. Gandy

Principal Technical Executive, Nuclear Materials

[davgandy@epri.com](mailto:davgandy@epri.com)

Marc Albert

Principal Technical Leader


[malbert@epri.com](mailto:malbert@epri.com)

May 2023



# Objectives – SMR Advanced Manufacturing Project

- Rapidly accelerate the deployment of SMRs
- Develop/Demonstrate new methods for manufacture / fabrication of a RPV in < 12 months
- Eliminate 40% from the cost of an SMR RPV, while significantly reducing the schedule
- Primary Advanced Methods:
  - PM-HIP
  - Electron Beam Welding
  - Diode Laser Cladding



NUCLEAR AMRC




DOE Project  
DE-NE0008629



# Scaling to Larger Components

## —Lower Head Halves



One-half lower head being inserted into HIP Vessel




Lower one-half head following HIP



Lower one-half head after HIP and during final machining




# SMR PM-HIP Components



Photographs courtesy of EPRI and NuScale Power



# Steam Plenum—HIP'ed Segments



Steam Plenum is being produced/assembled in 6 segments



First Segment following HIP



# **Modular In-Chamber Electron Beam Welding --Project Update**



# MIC-EBW Project Objectives


DOE Projects  
DE-NE0008846  
**DE-NE0009039**

- Develop and establish MIC-EBW capability at a major U.S. fabricator
- Reduce overall welding arc time by up to 90% compared to conventional welding technologies used for vessel production.
- Successfully demonstrate a 10-ft (3.05-m) diameter, 4.375-inch (110-mm) thick vessel EB weld in less than 90 minutes of welding time.
- Establish MIC-EBW capability to perform major RPV girth welds for the NuScale Power RPV.
- Develop manufacturing process plans based on the technology and required post-weld inspection/heat treatment.



# Modular In-Chamber Electron Beam Welding (MIC-EBW)—Project Overview


- Project initiated in Oct 2017 (**Phase 1 – completed, DE-NE 0008846**).
  - Assembled vacuum pumps and EB generator
  - Designed MIC-EBW system and generated all drawings
  - Performed some early-stage welds using EB generator
- Phase 2 – Initiated in August 2021 (**DE-NE 0009039**)
  - 24-month project – ending in August 2023
  - Anticipated new completion: Q2-2024






# Team Members and Responsibilities

DOE Project  
DE-NE0009039



# Demonstrator and Full Height EBW System



Demonstrator





## Drawings for MIC-EBW System

- 404371 -Base Module
- 404580 -Vessel Section Module—  
30-inch
- 404662 -Lid
- 406359 -Vessel Section Module—  
EB Gun
- 406456 -Base Arrangement –  
Outriggers
- 406460 -Pump Connection  
Section Module
- 406627 -Demonstrator Overview
- 40", 48", 60" modules (not  
produced in DOE Project)


# 8 Major Girth Welds Required for NuScale Power Reactor

~10 ft in diameter




~65 ft (19.8m)  
in height





MIC-EBW Platform Equipment Overview



Lower Flange Shell Mockup EB Weld --  
~6 ft (1.82m) diameter (Note, mockup is  
upside down)

**Completed in 47 minutes**

# **Phase 1 – Highlights**

## **Includes: Equipment & Design Completion**


# Design/Manufacture Vacuum Pumping Stages of EBW System (PTR lead)

## Vacuum Pumping System

- Pumps and Blowers
- Cryo-pumping System
- Vacuum Ductwork
- Chimney
- Diffusion pumps
- Note: Expected pump-down for full height system is **2-3 hours**




Vacuum Equipment set up at PTR





# Assembly of the EB welding equipment for the MIC-EBW system



# Phase 2 – In-Progress




## Phase 2. Full-Scale Modular In-Chamber EB Welding Demonstration (24 months)



5. Design/Manufacture of the Rotary Manipulation Stage (Rusach) – **95% complete**
6. Produce Modular Ring Sections and Fabricate Modular Vacuum Sections for SMR Welding/Joining (RVI) – **100% complete**
7. Demonstrate Modular EB Welding Capabilities for Large Scale—10 feet (3.05m) Diameter Shells (BWXT/PTR)
8. Benchmarking & Technology Transfer (AMRC) – **10% complete**
9. Develop/Demonstrate NDE of Final Welds (EPRI NDE)
10. Facility Readiness & Support (BWXT) – **80% complete**



# Milestone 5 – Design/Manufacture of the Rotary Manipulation Stage



Rotary Table (shown in white) is 144 inches in diameter and sets on the base assembly



Table Base



Table Platen (upside down)




# Milestone 6 – Produce Modular Ring Sections and Fabricate Modular Vacuum Sections for SMR Welding/Joining (RVI)

--Status: Completed & Set in Place at BWXT



## Base Assembly & Support

- ~12ft in diameter
- Capable of supporting 150 tons
- Carbon steel
- Supports rotary table & RPV welding
- High tolerances required





# Base Module -- Completed



**Base Module: shown upside down after coating**



# Vacuum Module



- Module fabrication is completed.
- Has been Coated and to BWXT site.



# Base Module

## Alignment Features





## Penetrations for Electrical Wiring





# Modules -- Progress



## 30-inch Module

- Complete
- Has been coated and delivered to site.

## Upper Lid

- Complete
- Has been coated and delivered to site.





# EB Module – Coated and delivered to site





# Vacuum Testing





# Modules on Site at BWXT





# Milestones 7-9 -- Next Q3-2023

## 7. Demonstrate Modular EB Welding Capabilities for Large Scale—10 feet (3.05m) Diameter Shells (BWXT/PTR)

- Acquiring rings for welding
- Performed several 4ft diameter welds with system

## 8. Benchmarking & Technology Transfer (AMRC)

- Limited discussions thus far


## 9. Develop/Demonstrate NDE of Final Welds (EPRI NDE)

- Evaluated two 4ft diameter x 4.5inch thick welds to date



# 10. Facility Readiness

## Concrete Pad Excavation & Re-Pour



- Facility design/retrofit layout finalized in Barborton (by BWXT).
- Concrete rework completed.
- Electrical and water connections completed.





# Base Plate Assembly In-Place and Ready for Rotary Table



# Schedule Discussion—A few key dates

## 2022 Major Milestones

- Building Modifications & Site Prep – Oct 3
- Install Base Assembly – Nov 1 (revised to late November)
- Install/Test Rotary Table -- (revised to mid-May 2023)
- **Rotary Table Delays have moved schedule back ~16 weeks.**

## 2023 Milestones (Revised)

- Install EB Gun Module – June 30
- Install Remaining Vacuum Equipment – June 30
- Install Power Supply & Control Panels – July 2023

## 2023 Testing (Revised)

- Vacuum System Testing – Aug 15
- Radiation Testing – Aug 30
- EB Generator Tests – Sept 30
- Final MIC-EBW System Tests – Sept 30
- Training of BWXT Staff – Oct 30



# Schedule Discussion—A few key dates

## WELDING Demonstrations



### 2023 Milestones Continued

- Perform 1<sup>st</sup> and 2<sup>nd</sup> full diameter welds – Nov 30
- Perform 3<sup>rd</sup> and 4<sup>th</sup> full diameter welds – Jan 15--2024

### 2024 Milestones (Revised)

- Perform 5<sup>th</sup> and 6<sup>th</sup> full diameter welds
- Perform 7<sup>th</sup> and 8<sup>th</sup> full diameter welds
- All Welding and Testing Complete
- **Project Complete – June 30**



# Summary

A hand holding a white marker, writing the word "SUMMARY" in capital letters on a whiteboard. A horizontal line is drawn below the word.

- MIC-EBW system is a “first-of-a-kind modular” vacuum chamber and electron beam welding system in USA.
- Modular design allows manufacturer to perform welds at multiple heights.
- **Provides USA with major capability for manufacturing.**
- Design is flexible
  - Can be used for RPVs, pressurizers, steam generators, or other.
- Coupled with PM-HIP (or other), the MIC-EBW system will re-establish the USA as a **major player in manufacturing of nuclear components.**



# Acknowledgements – The TEAM!!!

- **DOE** -- Dirk Cairns-Gallimore
- **Advanced Manufacturing Research Centre (UK)** – Billy Redpath, James Coupe, Merv Alfred
- **Bridger Welding Engineering**—Keith Bridger
- **BWXT**—Pete Goumas, Ben Smeiles, Nick Hillard, Jason Miller
- **EPRI NDE Center**—Brett Flesner, William Ratcliff
- **EPRI**—David Gandy, Marc Albert, Greg Frederick, Randy Stark, Kurt Edsinger, Craig Stover
- **PTR-Precision Technologies** – David Tremble, Dan Fein, Derek Meyers, Al Green, Wilfried Klein, Justin Snowden
- **Rusach International**—Jeff Hatfield, Kevin McIntosh
- **RVI-Industries**—Bob Combs, Pete Keogel, James Littlewood

~30 people to date....



A blue-tinted photograph of four people, two men and two women, standing together. They are wearing white lab coats or work shirts, some with the EPRI logo. The man on the far right is holding a clipboard. The text "Together...Shaping the Future of Energy™" is overlaid in white on the image.

Together...Shaping the Future of Energy™



# Progress

Many **hurdles addressed** to date:

- Penetration of electric cables into vacuum system
- Sensing potential vacuum leaks
- EB generator coupling and disconnection via gun slide assembly
- Impingement bar & shielding to absorb x-rays
- Parallelism of base assembly and machining
- Design of platform (removes personal from welding area)
- Viewing of electron beam via secondary viewing system
- System speed – extremely slow for welding
- Outriggers for stability

